

**Form A2-1: Compliance Verification Report for Synchronous Power Generating Modules up to and including 50 kW**

This form should be used by the **Manufacturer** to demonstrate and declare compliance with the requirements of EREC G99. The form can be used in a variety of ways as detailed below:

1. To obtain **Fully Type Tested** status

The **Manufacturer** can use this form to obtain **Fully Type Tested** status for a **Power Generating Module** by registering this completed form with the Energy Networks Association (ENA) Type Test Verification Report Register.

2. To obtain **Type Tested** status for a product

This form can be used by the **Manufacturer** to obtain **Type Tested** status for a product which is used in a **Power Generating Module** by registering this form with the relevant parts completed with the Energy Networks Association (ENA) Type Test Verification Report Register.

3. One-off Installation

This form can be used by the **Manufacturer** or **Installer** to confirm that the **Power Generating Module** has been tested to satisfy all or part of the requirements of this EREC G99. This form must be submitted to the **DNO** as part of the application.

A combination of (2) and (3) can be used as required, together with Form A2-4 where compliance of the **Interface Protection** is to be demonstrated on site.

Note:

If the **Power Generating Module** is **Fully Type Tested** and registered with the Energy Networks Association (ENA) Type Test Verification Report Register, the Installation Document (Form A3-1 or A3-2) should include the **Manufacturer's** reference number (the Product ID), and this form does not need to be submitted.

Where the **Power Generating Module** is not registered with the ENA Type Test Verification Report Register or is not **Fully Type Tested** this form (all or in parts as applicable) needs to be completed and provided to the **DNO**, to confirm that the **Power Generating Module** has been tested to satisfy all or part of the requirements of this EREC G99.

If the Generator is fully type tested the applicant should apply using Form A1-1 or A1-2; depending on the generation type.

If the generator is fully type tested and a product listed on the ENA approved list please complete Form A1-1 or A1-2.

If the power generating modules are partially type tested the developer / installer will use this form to show what equipment is type tested, what equipment requires type test results to be submitted and what type tests will be undertaken & commissioned on site.

This form is used to inform SSEN what equipment within the Power Generating Module has been type tested, what equipment requires type test results to be submitted and what type tests will be undertaken & commissioned on site.

All boxes in this section must be completed.

<b>PGM technology</b>			
<b>Manufacturer name</b>			
Address			
Tel.		Web site	
E:mail			
<b>Registered Capacity</b>		kW	

Engineering Recommendation G99 Form A2-1

Type A Power Generating Modules



There are four options for Testing: (1) **Fully Type Tested**, (2) **Type Tested** product, (3) one-off installation, (4) tested on site at time of commissioning. The check box below indicates which tests in this Form have been completed for each of the options. With the exception of **Fully Type Tested PGMs** tests marked with \* may be carried out at the time of commissioning (Form A2-4).

Tested option:	1. Fully Type Tested	2. Partially Type Tested	3. One-Off Man. Info.	4. Tested on Site at time of Commissioning
0. <b>Fully Type Tested</b> - all tests detailed below completed and evidence attached to this submission		N/A	N/A	N/A
1. Operating Range	N/A			
2. PQ – Harmonics				
3. PQ – Voltage Fluctuation and Flicker				
4. <b>Power Factor (PF)*</b>				
5. Frequency protection trip and ride through tests*				
6. Voltage protection trip and ride through tests*				
7. Protection – Loss of Mains Test*, Vector Shift and RoCoF Stability Test*				
8. <b>LFSM-O</b> Test*				
9. Power Output with Falling Frequency Test*				
10. Protection – Reconnection Timer*				
11. Fault Level Contribution				
12. Wiring functional tests if required by para 15.2.1 (attach relevant schedule of tests)*				
13. Logic Interface (input port)*				

\* may be carried out at the time of commissioning (Form A.2-4).

Document reference(s) for **Manufacturers' Information** including the ENA Type Test Verification Report Register Product ID number where applicable:

Sections 1-3 & 11 must be evidenced and provided to SSEN ahead of on-site works. If the developer / installer does not provide this works should not be scheduled

Sections 4-10 & 12-13 can be completed on-site. All type tests must be undertaken and must meet G99 requirements.

On-site work must be recorded within Form A2-4.

If the developer has stated some partial type testing they must state the ENA ID number in this box.

Sections 1-3 & 11 must be evidenced and provided; this is captured within the table by inserting an "X" in the relevant column.

Sections 4-10 & 12-13 can be completed at the time of commissioning. If type testing is occurring on site please enter an "X" in column 4 of the associated Test Option.

On site type testing will require Form A2-4 to be completed.

For any partially type tested evidence please insert the ENA ID number in this box

# Engineering Recommendation G99 Form A2-1

## Type A Power Generating Modules



**Manufacturer** compliance declaration - I certify that all products supplied by the company with the above **Type Tested Manufacturer's** reference number will be manufactured and tested to ensure that they perform as stated in this document, prior to shipment to site and that no site **Modifications** are required to ensure that the product meets all the requirements of EREC G99.

This declaration must be signed by the Manufacturer of the equipment

This declaration must be signed by the Manufacturer of the equipment

Signed		On behalf of	
--------	--	--------------	--

Note that testing can be done by the **Manufacturer** of an individual component (ie product) or by an external test house.

Where parts of the testing are carried out by persons or organisations other than the **Manufacturer** then that person or organisation shall keep copies of all test records and results supplied to them to verify that the testing has been carried out by people with sufficient technical competency to carry out the tests.

**A2-1 Compliance Verification Report –Tests for Type A Synchronous Power Generating Modules up to and including 50 kW – test record**

This section is mandatory ahead of site testing as part of Form A2-1.

This section is mandatory ahead of site testing as part of Form A2-1.

**1. Operating Range:** Two tests should be carried with the **Power Generating Module** operating at **Registered Capacity** and connected to a suitable test supply, grid simulation set or load bank. The power supplied by the primary source shall be kept stable within  $\pm 5\%$  of the apparent power value set for the entire duration of each test sequence.

Frequency, voltage and **Active Power** measurements at the output terminals of the **Power Generating Module** shall be recorded every second. The tests will verify that the **Power Generating Module** can operate within the required ranges for the specified period of time.

The **Interface Protection** shall be disabled during the tests.

The Power Generating Module must be connected to a suitable test supply, grid simulation set or load bank as part of the test.

The evidence provided by the manufacturer / developer / installer must show that the Power Generating Module can fulfil the test requirements. The second by second evidence must be within the parameters set in column 1.

Test 1	Voltage = 85% of nominal (195.5 V), Frequency = 47 Hz, <b>Power Factor = 1</b> , Period of test 20 s
Test 2	Voltage = 85% of nominal (195.5 V), Frequency = 47.5 Hz, <b>Power Factor = 1</b> , Period of test 90 minutes
Test 3	Voltage = 110% of nominal (253 V), Frequency = 51.5 Hz, <b>Power Factor = 1</b> , Period of test 90 minutes
Test 4	Voltage = 110% of nominal (253 V), Frequency = 52.0 Hz, <b>Power Factor = 1</b> , Period of test 15 minutes

Compliance with the tests, detailed in column 1, must be evidenced. As per the requirements, evidence must demonstrate that all four test conditions have been met by providing the frequency, voltage and active power recordings for every second of each test.

**2. Power Quality – Harmonics:** The test requirements are specified in A.7.2.5. These tests should be carried out as specified in BS EN 61000-3-12. The results need to comply with the limits of Table 2 of BS EN 61000-3-12 for single phase equipment and Table 3 of BS EN 61000-3-12 for three phase equipment.

**Power Generating Modules** with emissions close to the limits laid down in BS EN 61000-3-12 may require the installation of a transformer between 2 and 4 times the rating of the **Power Generating Module** in order to accept the connection to a **Distribution Network**.

**Power Generating Module tested to BS EN 61000-3-12**

Power Generating Module rating per phase (rpp)				kVA	Harmonic % = Measured Value (A) x 23/rating per phase (kVA)	
Harmonic	At 45-55% of Registered Capacity		100% of Registered Capacity		Limit in BS EN 61000-3-12	
	Measured Value (A)	%	Measured Value (A)	%	1 phase	3 phase
2					8%	
3					21.6%	Not stated
4					4%	4%
5					10.7%	10.7%
6					2.67%	2.67%
7					7.2%	7.2%
8					2%	2%
9					3.8%	Not stated
10					1.6%	1.6%
11					3.1%	3.1%
12					1.33%	1.33%
13					2%	2%
THD <sup>1</sup>					23%	13%
PWHD <sup>2</sup>					23%	22%

This section is mandatory ahead of site testing as part of Form A2-1.

This section is mandatory ahead of site testing as part of Form A2-1.

Evidence from the manufacturer / developer / installer must confirm compliance with BS EN 61000-3-12. We won't accept compliance with an equivalent IEC or other standard.

Submitted evidence must confirm compliance with BS EN 61000-3-12.

To be G5 compliant the manufacturer / developer / installer must evidence that the harmonic contribution is less than the percentages shown in columns 6 & 7.

Harmonic test results must be entered in columns 2 – 5.

Columns 2 & 3 are for harmonic disturbance when the Power Generating Module is operating at 45-55% of its registered capacity.

Columns 4 & 5 are for harmonic disturbance when the Power Generating Module is operating at 100% registered capacity.

<sup>1</sup> THD = Total Harmonic Distortion

<sup>2</sup> PWHD = Partial Weighted Harmonic Distortion

**3. Power Quality – Voltage fluctuations and Flicker:** These tests should be undertaken in accordance with Annex A.7.2.5.3. Results should be normalised to a standard source impedance, or if this results in figures above the limits set in BS EN 61000-3-11 to a suitable maximum impedance.

This section is mandatory ahead of on-site testing as part of Form A2-1.

Evidence from the manufacturer / developer / installer must confirm compliance with BS EN 61000-3-11. We won't accept compliance with an equivalent IEC or other standard.

To be GP28 compliant the manufacturer / developer / installer must evidence that the impact of their connection does not create a voltage step change greater than the percentages & timings shown in row 6.

This section is mandatory ahead of on-site testing as part of Form A2-1.

Submitted evidence must confirm compliance with BS EN 61000-3-11. Further guidance can be found within G99 under Annex A7.2.5.3 page 244.

All boxes to be completed

All boxes to be completed

	Starting			Stopping		Running		
	d max	d c	d(t)	d max	d c	d(t)	P st	P It 2 hours
Measured Values at test impedance								
Normalised to standard impedance								
Normalised to required maximum impedance								
Limits set under BS EN 61000-3-11	4%	3.3%	3.3%	4%	3.3%	3.3%	1.0	0.65
Test Impedance	R		Ω	X			Ω	
Standard Impedance	R	0.24 * 0.4 ^	Ω	X		0.15 * 0.25 ^	Ω	
Maximum Impedance	R		Ω	X			Ω	

\* Applies to three phase and split single phase **Power Generating Modules**.  
 ^ Applies to single phase **Power Generating Module** and **Power Generating Modules** using two phases on a three phase system.  
 For voltage change and flicker measurements the following formula is to be used to convert the measured values to the normalised values where the **Power Factor** of the generation output is 0.98 or above.  
 Normalised value = Measured value x reference source resistance/measured source resistance at test point.  
 Single phase units reference source resistance is 0.4 Ω.  
 Two phase units in a three phase system reference source resistance is 0.4 Ω.  
 Two phase units in a split phase system reference source resistance is 0.24 Ω.  
 Three phase units reference source resistance is 0.24 Ω.

Where the **Power Factor** of the output is under 0.98 then the X to R ratio of the test impedance should be close to that of the Standard Impedance.

The stopping test should be a trip from full load operation.

The duration of these tests need to comply with the particular requirements set out in the testing notes for the technology under test. Dates and location of the test need to be noted below.

Test start date		Test end date	
-----------------	--	---------------	--

Test location

If results don't align with expectations seek advice from Policy

This section isn't mandatory ahead of on-site type testing.

Commissioning Engineer to confirm compliance on-site

This section isn't mandatory ahead of on-site type testing.

Commissioning Engineer to confirm compliance

**4. Power Factor:** The tests should be carried out on a single **Power Generating Module**. Tests are to be carried out at three voltage levels and at **Registered Capacity**. Voltage to be maintained within  $\pm 1.5\%$  of the stated level during the test. These tests should be undertaken in accordance with Annex A.7.2.5.2.

Voltage	0.94 pu (216.2 V)	1.0 pu (230 V)	1.1 pu (253 V)
---------	-------------------	----------------	----------------

Measured value			
----------------	--	--	--

<b>Power Factor Limit</b>	>0.95	>0.95	>0.95
---------------------------	-------	-------	-------

**5. Protection – Frequency tests:** These tests should be carried out in accordance with Annex A.7.2.2.3.

Function	Setting		Trip test		"No trip tests"	
	Frequency	Time delay	Frequency	Time delay	Frequen cy /time	Confirm no trip

U/F stage 1	47.5 Hz	20 s			47.7 Hz 30 s	
-------------	---------	------	--	--	-----------------	--

					47.3 Hz 19.5 s	
--	--	--	--	--	-------------------	--

U/F stage 2	47 Hz	0.5 s			46.8 Hz 0.45 s	
-------------	-------	-------	--	--	-------------------	--

O/F	52 Hz	0.5 s			51.8 Hz 120 s	
-----	-------	-------	--	--	------------------	--

					52.2 Hz 0.45 s	
--	--	--	--	--	-------------------	--

--	--	--	--	--	--	--

This section can be completed as part of on-site type testing or provided as part of the original application.

The Power Generating Module must be capable of operating within +/-1.5% of the voltage stated.

This section can be completed as part of on-site type testing or provided as part of the original application.

The test requirements are declared within G99 A.7.2.2.3 (page 237)

**6. Protection – Voltage tests:** These tests should be carried out in accordance with Annex A.7.2.2.2.

Function	Setting		Trip test		"No trip tests"	
	Voltage	Time delay	Voltage	Time delay	Voltage /time	Confirm no trip
U/V	0.8 pu (184 V)	2.5 s			188 V 5.00 s	
					180 V 2.45 s	
O/V stage 1	1.14 pu (262.2 V)	1.0 s			258.2 V 5.0 s	
					269.7 V 0.95s	
O/V stage 2	1.19 pu (273.7 V)	0.5 s			277.7 V 0.45s	

**7. Protection – Loss of Mains test:** The tests are to be carried out at three output power levels  $\pm 5\%$ . These tests should be carried out in accordance with Annex A.7.2.2.4.

To be carried out at three output power levels with a tolerance of  $\pm 5\%$  in Test Power levels.

Test Power (% of Registered Capacity)	10%	55%	100%	10%	55%	100%
Balancing load on islanded network	95% of Test Power	95% of Test Power	95% of Test Power	105% of Test Power	105% of Test Power	105% of Test Power
Trip time. Limit is 0.5 s						
For Multi phase <b>Power Generating Modules</b> confirm that the device shuts down correctly after the removal of a single fuse as well as operation of all phases.						
Test Power (% of Registered Capacity)	10%	55%	100%	10%	55%	100%
Balancing load on islanded network	95% of Test Power	95% of Test Power	95% of Test Power	105% of Test Power	105% of Test Power	105% of Test Power
Trip time. Ph1 fuse removed						
Test Power (% of Registered Capacity)	10%	55%	100%	10%	55%	100%

This section isn't mandatory ahead of on-site type testing.

Commissioning Engineer to confirm compliance

This section isn't mandatory ahead of on-site type testing.

The information provided must show that the results are within the trip time limit of 0.5s. The tests do allow for a tolerance of  $\pm 5\%$  in Test Power levels

The test must be undertaken for every phase of the connection.

This section can be completed as part of on-site type testing or provided as part of the original application.

The test requirements are declared within G99 A.7.2.2.2 (page 236)

This section can be completed as part of on-site type testing or provided as part of the original application.

The test requirements are declared within G99 A.7.2.2.4 (page 238)

If the connection is 3 phase then all 3 phases must be assessed.



Engineering Recommendation G99 Form A2-1

Type A Power Generating Modules



Balancing load on islanded network	95% of Test Power	95% of Test Power	95% of Test Power	105% of Test Power	105% of Test Power	105% of Test Power
Trip time. Ph2 fuse removed						
Test Power (% of Registered Capacity)	10%	55%	100%	10%	55%	100%
Balancing load on islanded network	95% of Test Power	95% of Test Power	95% of Test Power	105% of Test Power	105% of Test Power	105% of Test Power
Trip time. Ph3 fuse removed						
Note for technologies which have a substantial shut down time this can be added to the 0.5 s in establishing that the trip occurred in less than 0.5 s. Maximum shut down time could therefore be up to 1.0 s for these technologies.						
Indicate additional shut down time included in above results.					ms	
<b>Loss of Mains Protection, Vector Shift Stability test.</b> This test should be carried out in accordance with Annex A.7.2.2.6.						
	Start Frequency	Change	Confirm no trip			
Positive Vector Shift	49.5 Hz	+50 degrees				
Negative Vector Shift	50.5 Hz	- 50 degrees				
<b>Loss of Mains Protection, RoCoF Stability test:</b> This test should be carried out in accordance with Annex A.7.2.2.6.						
Ramp range	Test frequency ramp:		Test Duration	Confirm no trip		
49.0Hz to 51.0Hz	+0.95 Hzs <sup>-1</sup>		2.1 s			
51.0Hz to 49.0Hz	-0.95 Hzs <sup>-1</sup>		2.1 s			
<b>8. Limited Frequency Sensitive Mode – Over frequency test:</b> The test should be carried out using the specific threshold frequency of 50.4 Hz and <b>Droop</b> of 10%. This test should be carried out in accordance with Annex A.7.2.4 .						
<b>Active Power</b> response to rising frequency/time plots are attached					Y/N	

The list of technologies is to be determined. Connections team to confirm.

If the shutdown of the machine is >0.5s the additional shutdown time must be declared.

To comply with G99 the Power Generating Module must not trip under the conditions studied.

The test requirements are declared within G99 A.7.2.2.6 (page 240)

To comply with G99 the Power Generating Module must not trip under the conditions studied.

The test requirements are declared within G99 A.7.2.2.6 (page 240)

Commissioning Engineer to confirm compliance

The test requirements are declared within G99 A.7.2.4 (page 241)

**9. Power output with falling frequency test**

Tests should prove that the **Power Generating Module** does not reduce output power as the frequency falls. These tests should be carried out in accordance with Annex A.7.2.3.

Test sequence	Measured <b>Active Power</b> Output	Acceptable <b>Active Power</b>	Primary power source (if applicable)
49.5 Hz for 5 minutes		100% <b>Registered Capacity</b>	
49.5 Hz for 5 minutes		99% <b>Registered Capacity</b>	
48.0 Hz for 5 minutes		97% <b>Registered Capacity</b>	
47.6 Hz for 5 minutes		96.2% <b>Registered Capacity</b>	
47.1 Hz for 20 s		95% <b>Registered Capacity</b>	

**10. Protection – Re-connection timer.**

Test should prove that the reconnection sequence starts after a minimum delay of 20 s for restoration of voltage and frequency to within the stage 1 settings of Table 10.1.

Time delay setting	Measured delay	Checks on no reconnection when voltage or frequency is brought to just outside stage 1 limits of Table 10.1.			
		At 1.16 pu (266.2 V)	At 0.85 pu (196.1 V)	At 47.4 Hz	At 52.1 Hz

Confirmation that the **Power Generating Module** does not re-connect.

This section isn't mandatory ahead of on-site type testing.

The Measured Active Power Output provided by the customer must be equal to or greater than the Acceptable Active Power limit in column 3.

To comply with G99 the Power Generating Module must not reconnect when voltage or frequency limits are beyond those state in Table 10.1 on page 86 of G99.

This section can be completed as part of on-site type testing or provided as part of the original application.

The test requirements are declared within G99 A.7.2.2.2 (page 236)

This section can be completed as part of on-site type testing or provided as part of the original application.

This section can be completed as part of on-site type testing or provided as part of the original application.

Table 10.1 is found within G99 section 10.6.7.1 (page 86)

**11. Fault level contribution: Manufacturers' Information** in respect of the fault level contribution shall be provided.

This data must be provided to the NCD for study purposes. The NCD will confirm whether it is appropriate

This section is mandatory ahead of on-site testing as part of Form A2-1.

**12. Wiring functional tests:** If required by para 15.2.1,

Confirm that the relevant test schedule is attached (tests to be undertaken at time of commissioning)

Yes / NA

If the developer / installer amends wiring and/or connects assets together that are not initially design to connect then additional test are required. Commissioning engineer to confirm on-site test requirements.

If wiring is undertaken on site between assets that are not initially designed to connect then additional testing will be required. See G99 15.2.1 (page 145)

**13. Logic interface (input port)**

Confirm that an input port is provided and can be used to shut down the module.

Yes / NA

Section 11.1.3 states the Power Generating Module "shall be equipped with a logic interface (input port) in order to cease Active Power Output within 5s". It is expected that one is installed. If not, the Control Centre must be

Please confirm if a Logic Interface (input port) is installed. This is to reduce the Active Power Output of the Power Generating Module within 5s. If selecting "N/A" please state why in additional comments. See G99 11.1.3 & 11.1.3.1 (page 98)

Additional comments

--